ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಕಂಡಿಕೆ (1) ಮತ್ತು (2)ರಲ್ಲಿ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಹೆಬ್ಬಾಳ / ಜೆ.ಸಿ.ನಗರ ಉಪ ವಿಭಾಗ ರವರು ವರದಿಯಲ್ಲಿ ಈ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು 518 ದಿವಸಗಳು ವಿಳಂಬವಾಗಿದ್ದು, 518 ದಿವಸಗಳ ವಿಳಂಬಕ್ಕೆ 1 ದಿವಸಕ್ಕೆ ರೂ. 5/–ರಂತೆ ದಂಡ ವಿಧಿಸುವ ಸಂಬಂಧ ಶಿಫಾರಸ್ಸು ಮಾಡಿ ಕಡತವನ್ನು ಮಂಡಿಸಿರುತ್ತಾರೆ.

ಕಡತವನ್ನು ಪರಿಶೀಲಿಸಲಾಗಿ 60 ದಿನಸಗಳಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಷರತ್ತು ಅನ್ವಯ ಕಾರ್ಯಾದೇಶವನ್ನು ದಿನಾಂಕ: 08/02/2012 ರಂದು ಶ್ರೀ. ಎಲ್. ರಮೇಶ್ ರವರಿಗೆ ನೀಡಿದ್ದು, ಕರಾರಿನ ಪ್ರಕಾರ ದಿನಾಂಕ: 07/04/2012ಕ್ಕೆ ಮುಗಿಯಬೇಕಾಗಿದ್ದು, ಸಹಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ವರದಿಯಲ್ಲಿ ನೀಡಿರುವ ಕಾರಣಗಳಿಂದಾಗಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ವಿಳಂಬವಾಗಿದ್ದು, ದಿನಾಂಕ: 07/04/2012 ರಿಂದ ಮುಂದಿನ 08/09/2013 ರವರೆಗೆ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು ರವರು ಕೋರಿರುವಂತೆ ಕಾಲ ವಿಸ್ತರಣೆಗೆ ಅನುಮೋದನೆಗಾಗಿ ಹಾಗೂ ಆಗಿರುವ ವಿಳಂಬದ ಅವಧಿಯನ್ನು ಸ್ಥಿರೀಕರಿಸಿ ಕಾಮಗಾರಿ ನಿರ್ವಹಿಸಲು ತೆಗೆದುಕೊಂಡಿರುವ 518 ದಿವಸಗಳ ವಿಳಂಬದ ಅವಧಿಗೆ ದಿನ 1ಕ್ಕೆ ರೂ. 8/–ರಂತೆ ದಂಡ ವಿಧಿಸಲು ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ಹೆಬ್ಬಾಳ ವಿಭಾಗ,
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಪೂರ್ವ)

ಸಂಖ್ಯೆ: ಕ/3699/16-17
ದಿನಾಂಕ: 17/3/17

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಪೂರ್ವ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಹೆಬ್ಬಾಳ) ರವರ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಪರಿಶೀಲಿಸಲಾಗಿ, ಸದರಿ **Providing flooring and Improvements to Govt Model School in Ward No. 18 (018-11-000055)** ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ಆದ ವಿಳಂಭವನ್ನು ಪರಿಗಣಿಸಿ, ಸಾರ್ವಜನಿಕರ ಹಾಗೂ ಪಾಲಿಕೆಯ ಹಿತದೃಷ್ಟಿಯಿಂದ ಪ್ರತಿ ದಿನಕ್ಕೆ **ರೂ. 10/–** ಗಳಂತೆ ದಂಡವನ್ನು ನಿಗದಿಪಡಿಸಿ, ಒಟ್ಟು **518** ದಿನಗಳಿಗೆ ಒಟ್ಟು ರೂ. **5180/– (ರೂ. ಐದು ಸಾವಿರದ ಒಂದು ನೂರ ಎಂಬತ್ತು ಮಾತ್ರ)** ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಕಾಲಾವಧಿ ವಿಸ್ತರಣೆ ಮಾಡಿ ನಿಯಮಾನುಸಾರ ಮುಂದಿನ ಅಗತ್ಯ ಕ್ರಮ ಜರುಗಿಸಲು ಕಡತವನ್ನು ಹಿಂದಿರುಗಿಸಿದೆ.

ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಪೂರ್ವ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು (ಹೆಬ್ಬಾಳ)

BRUHAT BANGALORE MAHANAGARA PALIKE		
Zone: East		Division: Hebbal
Sub-Division: Hebbal/ JC Nagar		Ward No:
EXTENSION OF TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE		
Sl No.	Descriptions	Details in Formations as per records
1	Name of work	Providing flooring and improvements to Govt Model School in Ward NO. 18
2	Estimated Cost (Rs in Lakhs)	Rs. 20.00 Lakhs
3	Tender Amount	Rs. 1946970.30
4	Name of the Agency / Contractor	Sri. L. Ramesh
5	Aggrement No and Date	EE/H/AE/Agg/657/2011-12 dated: 08/02/2012
6	Wrok order No and Date	EE/H/AE/WO/657/2011-12 dated: 08/02/2012
7	Time fixed for completion	60 days
8	Date of application of comntractor requesting for extension	Yes
9	Date of receipt of application in Sub Division	Yes
10	Whether time extended	--
11	Progress achieved by the Contractor during the original period	80% Completed
	Programme	P-1771 Zone Works
	% Time	
	% Time	
	% Time	518 Days
12	Completed Rs. During tender period	Rs. 1545482.00
13	Upto date progress till date	Rs. 1545482.00
14	Date of starting the work	7/2/2012
15	Date of completion of work as per agreement	7/4/2012
16	Date of completion of work	8/9/2013
17	Progress achieved during first extension	Rs.

Sl No.	Descriptions	Details i[redacted]s per records
18	Progress achieved during second extenison	Rs.
19	Time extension for which are appled	518 Days
20	Time extension for recommended	Yes
21	Whether original application of contractor enclosed	Yes Enclosed
22	The balace work to be executed	100% Work Completed
23	Approximate time required for completion of work	518 Days
24	Work charge establishment Expenditure incurred after expiry of the due date of completion	Yes
25	Whether notice issued as per clause 2 of aggreement if so No and Date	Yes
26	Whether reply received if so what action contractor taken on the reply.	Yes
27	Rate of fine recommended by the Assistant Executive Engineer	Rs. 5/-
		Assistant Executive Engineer (Hebbal.)

ಮೇಲೆ ಸೂಚಿಸಿರುವಂತೆ ಕಾಮಗಾರಿಯು 518 dy ದಿವಸಗಳು ವಿಳಂಬವಾಗಿದ್ದು, ವಿಳಂಬದ ಅವಧಿಗೆ ದಂಡವನ್ನು ವಿಧಿಸಬಹುದಾಗಿದೆ.

Executive Engineer
Hebbal Division
BBMP